



Summary



Global Minimum Requirements DCPD Health & Safety

For All Data Center Construction, Critical Project Implementation & Engineering Projects

Rev 3.0 – May 2026

BRIEF DESCRIPTION OF DOCUMENT

This document is provided to ensure that Amazon appointed Developers, General Contractors, and Vendors understand and adhere to the H&S expectations and standards which are required in our construction and operational zones.

Key Terms and Abbreviations

Acronym/Term	Definition
AHJ	Authority Having Jurisdiction
AP	Authorized Person – An individual assigned and trained by the Senior Authorized Person to monitor concurrent electrical work and represent the SAP when unavailable. The AP can perform SAP duties but the SAP remains solely responsible for all electrical work requirements. May also be referred to as the Deputy Energy Marshal
Avetta	Compliance monitoring platform used in prequalification
CM	Construction Manager or CPI Project Manager
Competent Person	A person who is capable of identifying existing and predictable hazards in the workplace and has authorization to take prompt corrective measures to eliminate them
Controlled Access Zone	Restricted areas that are not accessible by all Project Personnel, which have specific job safety hazards that require specialized training for access
CPI	Critical Project Implementation
CRA	Critical Risk Area
CSMP	Construction Safety Management Plan, also referred to as a Project Specific Safety Plan
CZ	Construction Zone
GC	General Contractor – The contractor responsible for delivery of the construction activity or Project
GCA	Global Construction Agreement
GMR	Global Minimum Requirements
H&S	Health and Safety
HRA	High Risk Activity
Incident	All incidents, injuries, events, and credible harm potential that occur on the Project or Project utilized spaces
Live Space	a Construction Zone or construction activity being conducted within or adjacent to an Operational Zone
MEWP	Mobile Elevating Work Platform
OMSP	On-site Medical Service Professional
OZ	Operational Zone – An existing Amazon data center and data center support facilities, which have achieved PFHO
PFHO	Power Facility Hand-Off
POC	Point of Contact
PPE	Personal Protective Equipment
Project	The construction or work being performed by the GC under contract with the Owner, including all associated work sites, activities, and deliverables
Project Personnel	GC employees, contract workers, subcontractors, suppliers, and their respective personnel, along with all Amazon employees or appointed vendors
PTP	Pre-task Plan
Qualified Person	A person who possesses a recognized degree, certificate, or professional standing, or who by extensive knowledge, training, and experience has successfully demonstrated the ability to solve or resolve problems relating to the subject matter and work
SAP	Senior Authorized Person – The single point of responsibility for all equipment energizations in the Construction Zone. SAP is responsible for coordinating, implementing, and managing adherence to the GC electrical safety plan, pre-energization procedures, and equipment manufacturer requirements. May also be referred to as the Energy Marshal
SDS	Safety Data Sheet

Acronym/Term	Definition
Substantial Completion	The stage in the progress of the Work when the Work or designated portion thereof is sufficiently complete in accordance with the Contract Documents so that the Owner can occupy or utilize the Work for its intended use, may also be referred to as Final Closeout
Visitor	Anyone on Project that is not Project Personnel

Revision Tracker

REV	DATE	PAGE QTY	DESCRIPTION
1.0	04/14/2023	22	Initial Publication
2.0	7/26/2024	31	-
2.1	07/01/2025	29	-
3.0	05/01/2026	25	-

Table of contents

Global Minimum Requirements DCPD Health & Safety

Key Terms and Abbreviations	2
Revision Tracker	3
Table of contents.....	3
1. Introduction & Statement of Intent	5
2. Purpose.....	5
3. Project Planning.....	6
3.1 Pre-Qualification.....	6
3.2 Variance Request.....	6
3.3 Construction Safety Management Plan.....	6
3.4 H&S Kickoff Meetings.....	7
4. Safety Management Systems & Organization Controls.....	7
4.1 Project Legal Risk Register	7
4.2 Emergency Response Plan	7
4.3 Project H&S Committee Governance	7
4.4 Pre-Work Risk Controls and Authorization	8
4.4.1 Pre-Task Planning.....	8
4.4.2 Controlled Access Zone.....	8
4.4.3 Permit to Work Program.....	8
4.5 Hazard Communication	8
4.5.1 Substance Register	9
4.5.2 Labeling Requirements	9
4.5.3 Batteries.....	9
4.6 Reporting and Recordkeeping.....	9
4.6.1 Incident Type Definitions	9
4.6.2 Incident Reporting	9
4.6.3 Severity and Escalation Matrix	10
4.6.4 Regulatory Interaction.....	11

4.6.5	Near Miss Program.....	11
4.6.6	H&S Observations	12
4.6.7	Hours Worked.....	12
4.6.8	Recordkeeping	12
4.7	Communications.....	12
4.7.1	Project-specific Safety Orientation	12
4.7.2	Plan of the Day Meetings.....	12
4.7.3	Project Safety Communication	12
4.7.4	Amazon Correspondence	12
4.8	Fitness for Duty	13
4.9	Training Needs Analysis.....	13
4.10	Inclement Weather Plan	13
5.	Operational Safety Management & Risk Controls	13
5.1	High Risk Activities.....	13
5.1.1	Confined Spaces.....	13
5.1.2	Electrical Safety	13
5.1.3	Excavation and Trenching	14
5.1.4	Fall Hazard Control and Working at Heights	14
5.1.5	Hazardous Energy	15
5.1.6	Hot Work.....	15
5.1.7	Lifting and Rigging.....	16
5.1.8	Mobile Equipment	16
5.1.9	Roof Access	16
5.2	General Risk Activities.....	16
5.2.1	Air Quality	16
5.2.2	Behavioral Safety	17
5.2.3	Lone Worker Requirement.....	17
5.2.4	Material Handling and Ergonomic Program	17
5.2.5	Occupational Noise and Hearing Protection	17
5.2.6	Protection of the Public	17
5.2.7	Traffic Management Plan.....	18
6.	Performance & Compliance Monitoring	18
6.1	Project Safety Roles	18
6.1.1	Project Medical Staffing.....	18
6.1.2	Project Safety Officers	18
6.1.3	Authorized Persons for Electrical Work	18
6.2	Planned Inspections	19
6.3	Critical Risk Area Inspections	19
6.3.1	Inspection Frequency and Requirements	19
6.3.2	Critical Risk Areas.....	19
6.3.3	Inspector Qualifications	20
6.3.4	Inspection Process and Documentation	20
6.4	Stop Work Authority	20
6.5	Management of Change & Continuous Improvement Program	20

6.6	Discipline Policy	20
6.7	Owner Audit Rights and Compliance Verification	20
7.	Live Spaces	21
7.1	Project Planning	21
7.1.1	Work Authorization.....	21
7.1.2	Construction Safety Management Plan	21
7.1.3	H&S Kickoff Meeting	21
7.2	Safety Management Systems & Organization Controls	22
7.2.1	Emergency Response Plan	22
7.2.2	Pre-work Risk Controls	22
7.2.3	Hours Worked Reporting	22
7.2.4	Project-specific Safety Orientation	22
7.3	Operational Safety Management & Risk Controls	22
7.3.1	High Risk Activities	22
7.3.2	Indoor Air Quality	22
7.3.3	Equipment and Hand Tools	22
7.3.4	Occupational Noise and Hearing Protection	22
7.3.5	Legionella Risk Management	23
7.4	Performance & Compliance Monitoring.....	23
7.4.1	Project Safety Roles.....	23
7.4.2	Critical Risk Areas.....	23
8.	Appendix	23
8.1	Data Center Construction Lockout Tagout Minimum Requirements	23

1. Introduction & Statement of Intent

Amazon or Landlord ("Owner") expects anyone performing construction activity on its behalf to execute their Work in a safe and healthy manner. This document establishes the minimum health and safety and reporting requirements that apply to the contractor responsible for delivery of the project ("General Contractor" or "GC"). GCs will comply with and shall cause their subcontractors, vendors, Amazon instructed vendors, on-Project Suppliers, respective personnel and any affiliates working or performing on the Project to comply with these minimum requirements.

This document is designed to provide framework for the GC to implement and maintain comprehensive safety programs that identify, assess, and mitigate hazards throughout the project lifecycle for all vendors completing construction work on behalf of Amazon, as comprehensive safety programs are necessary for contractual compliance and project success.

If Amazon Data Services engages the GC directly, Amazon is the Owner. If a Landlord engages the GC, the Landlord is the Owner and must cause its GC to comply with the minimum requirements in this document. For any builds where the GC is engaged by a Landlord, the Landlord will (i) provide any documentation referred to in this document to Amazon on request or, where otherwise noted to be provided to Amazon via Landlord, promptly on receipt; and (ii) where specifically stated in this document, obtain Amazon's approval.

Capitalized terms not defined below will have the meaning attributed to them in the Contract, ((i) where Amazon is Owner, in the "Contract" is the Global Construction Agreement ("GCA") between GC and Amazon; (ii) where the Landlord is the owner, the "Contract" is the Work Letter between Landlord and Amazon.

2. Purpose

These Amazon Global Minimum Requirements ("GMRs") provide a single source of Health and Safety ("H&S") requirements for all GCs. This document:

- Establishes minimum safety performance standards
- Does not replace applicable H&S regulations or legal requirements

- Does not relieve GC responsibility for ensuring safety of everyone on Projects under GC control, including GC employees, contract workers, subcontractors, suppliers and their respective personnel, along with all Amazon employees or appointed vendors (collectively, "Project Personnel"), and anyone else on the Project including any visitors (collectively, "Visitors")

GCs are required to evaluate these GMRs and applicable regulatory requirements and implement safety programs that meet or exceed all minimum and regulatory requirements. Where there is a difference between the local law and these minimum, the stricter requirement(s) that affords the greater level of safety shall be followed.

This document applies to all construction Work GC is performing on both construction sites controlled by GCs and within existing Amazon operational facilities. This document is not all-inclusive and is not intended to address all hazards at Project or within the workplace. GC is solely responsible for ensuring that all Project Personnel and Visitors on the Projects are provided with safe means and methods for the Work being performed. GC adoption of the GMRs is not intended to be a substitute for GC knowledge and specialized skills. GC is required to develop the means and methods necessary to implement the minimum requirements within this document.

GC acceptance of these GMRs does not mean that Amazon has taken responsibility for H&S during the Project nor does this document relieve the GC from obligations to (1) control the means and methods by which Project Personnel perform Work at the Project, (2) independently ascertain what H&S practices are appropriate and necessary for the performance of such Work, and (3) develop, implement, and enforce a comprehensive H&S program appropriate for the Work performed that complies with all Amazon requirements, rules, regulations and industry standards, including permits, governing GC and the Project. By requiring these minimum or core standards, Amazon is not warranting them or assuming any responsibility for the safety of Project Personnel and Visitors or creating any employment or co-employment relationship. The GC Construction Safety Management Plan ("CSMP") that GC is responsible for preparing applies to GC and all Project Personnel performing Work on the Project.

Unless otherwise stated in the Contract, if Laws recognize the concept or role of principal contractor, prime contractor, controlling employer, construction supervisor, or other equivalent responsible for H&S matters at a Project (statutory or otherwise), General Contractor constitutes and is appointed this role for the Project and Work until Substantial Completion unless otherwise provided by Law.

3. Project Planning

3.1 Pre-Qualification

On Projects where Amazon will engage GC, the GC must comply with Amazon's pre-qualification process. GC agrees to submit all requested documentation to Amazon's prequalification vendor ("Avetta") and agrees to pay all associated fees. Failure to follow Amazon's prequalification process will result in the GC being ineligible to provide services on Amazon's Projects. If successful at tender, the GMRs will be incorporated into your Work Order with Amazon. [Amazon reserves the right to require any GC subcontractors to complete the pre-qualification process].

For builds where GC is engaged by a Landlord, the GC shall comply with the Landlord's pre-qualification process, and any additional pre-qualification requirements imposed by Amazon. For builds where the GC is engaged by a Landlord, the below information shall be submitted to Amazon via Landlord:

- Safety performance data including, but not limited to, incident rate statistics (previous 3 years, and annual reporting)
- Any regulatory citations/orders issued by Authority Having Jurisdiction ("AHJ") in the country where the Project is located
- Occupational fatalities over the past 3 years
- Company safety manuals that demonstrate compliance with relevant local laws

3.2 Variance Request

If a GC has a fatality or regulatory citation in the previous three years, does not meet annual safety metric requirements, or does not consistently adhere to the items listed in this GMR, the Owner may initiate an Avetta variance request. Incident dates for the annual safety metrics will be from April 1 to March 31. An Avetta variance request will require the GC to provide additional information to the Owner depending on the cause of the variance. The information provided to the Owner shall include actions the GC is taking to control or mitigate future risk. The results of the Avetta variance request may impact the GC's Avetta compliance status.

3.3 Construction Safety Management Plan

GC shall compile a CSMP that will serve to ensure all construction activities are performed, at minimum, in full compliance with the applicable GMR and all local laws, regulations, codes, and ordinances having jurisdiction over such activities. On Amazon builds, GC shall submit the CSMP to Amazon via the Procore Submittals Tool under the "CSMP – Construction Safety Management Plan" Submittal Type, at least four weeks prior to mobilizing the Project. For builds where GC is engaged by a Landlord, the CSMP shall be submitted to Amazon via Landlord. The CSMP shall define controls to mitigate risks associated with the Work Order Scope and include information on the applicable GC H&S Management System used (e.g., ISO 45001, NSC Journey to Excellence, ANSI Z10, ILO-OSH, or OSHA Recommended Practices, or equivalent), including evidence of certification if achieved.

The CSMP shall define the H&S procedures, processes, and programs intended to manage H&S risks during construction activities. This should include a dedicated section for each GMR topic outlined in sections 4.0 through 7.6, detailing the health and safety procedures, controls, and compliance measures the GC will implement to ensure Project Personnel safety and meet or exceed the relevant minimum requirements for that topic. For any GMR section

that is not applicable to the Project, the CSMP shall explicitly state the section number and reason for non-applicability. The CSMP shall include description of work, physical location of the construction activities, and Project Personnel responsible for the application and enforcement of the CSMP.

The CSMP shall be reviewed by GC annually, when there are changes to the scope of work/design, or when H&S hazards not addressed in the CSMP are identified. In the event of any of these changes requiring updates to the CSMP, the CSMP shall be updated and resubmitted to Amazon within seven days of the change, via Procore Submittals (for builds where GC is engaged by a Landlord, the CSMP shall be submitted to Amazon via Landlord). GC shall distribute updates of the CSMP to the key leadership and project personnel responsible for the application and enforcement of the CSMP, and the Project H&S Committee (See 4.3). The CSMP shall be signed by the leader of the organization within the preceding 12 months.

3.4 H&S Kickoff Meetings

GC shall coordinate a H&S Kickoff meeting at least two weeks prior to construction start date. The H&S Kickoff will require the attendance of GC's project team including, at minimum, the Project Engineer, Project Manager, Superintendent, H&S team, Owner's Construction Manager, Amazon Construction Manager, Owner's Safety Representative, and Amazon's Regional Safety Engineer. The meeting shall include CSMP overview, deliverables, Project-specific risks, and any relevant safety insights from previous projects.

4. Safety Management Systems & Organization Controls

4.1 Project Legal Risk Register

GC shall draft and retain a legal register of Regulations, Acts, Compliance Codes, and other relevant standards applicable to the project and update it when changes to local laws are identified during the course of the Project. GC shall refer to their Project Legal Risk Register when preparing their CSMP to ensure compliance with all applicable laws. GC shall notify Amazon of any changes to legislation that have the potential to impact H&S during the Project. The updates shall be communicated during weekly/monthly progress meetings and in H&S Committee Meetings (See 4.3).

4.2 Emergency Response Plan

GC shall develop a documented Emergency Response Plan ("ERP") for any emergency that may occur on the Project and include the ERP within the CSMP. GC ERP shall be consistent with requirements set out in local law and cover all Project-related risks, including but not limited to:

- Emergency evacuations including communication plan, egress routes, shelter points, utility POC(s), emergency services, and the alarm type used for the alert.
- Shelter locations including location, alarm type used for the alert, and what scenarios the shelter will be used for including tornado, lightning or other severe weather or geological events.
- Emergency medical services including Project-level medical response capabilities and roles, communication plan, emergency vehicle ingress routes, hospital(s) locations, and helicopter landing zones.
- Workplace violence incident plan including communication plan, escape routes, shelter options.
- A wildfire response plan shall be included in the ERP for Projects where the GC reviews historical wildfire and air quality data for the Project area and determines that wildfire and air quality response measures should be included in the ERP.
- Nuclear emergency response plans shall be included in the ERP for Projects collocated with any type of nuclear power generation or within a 10mi/16km radius from a nuclear power plant. The plan shall include additional information including, but not limited to, response methodology, communications with the nuclear plant, and re-entry evaluations. If there is a shared roadway, the GC shall coordinate communications with the plant security manager and emergency planning coordinator during the planning phase of the Project.

GC shall ensure that all Project Personnel and Visitors on the Project are trained on the ERP and that retraining takes place in the event of any ERP changes. GC shall perform periodic audits, drills, and testing to gauge efficiency and identify opportunities for improvement. Opportunities found and corrected during these audits should then be incorporated into the ERP.

GC shall post the ERP in visible common areas throughout the Project, including the GC trailer and any Owner trailer. The ERP shall be posted along with project map, emergency activation numbers, name of the incident commander, shelter points, egress routes, first aid station locations, and local emergency phone numbers.

4.3 Project H&S Committee Governance

GC is encouraged to establish a Project H&S Committee for the duration of the Project. When establishing a Project H&S Committee all local laws and regulations shall be followed. If no requirements under local laws exist, the following guidance may be followed:

- H&S Committee make up should not be comprised of more than 50% representation by management of any company or trade.
- H&S Committee should assist in Project pre-task planning and risk assessment development.
- H&S Committee should be consulted on changes to the CSMP; close-out of safety observations; safety inspection results.
- H&S Committee members should be encouraged to provide input on incident investigations, including the review of containment and corrective actions. Rules regarding meeting governance shall be agreed to by the Project H&S Committee, should be communicated to all Project Personnel, documented in the CSMP, and posted in a visible location on Project.

4.4 Pre-Work Risk Controls and Authorization

4.4.1 Pre-Task Planning

GC shall identify, assess, and control all safety risks associated with each task or activity performed on the Project. GC shall ensure that GC or other Project Personnel conduct a pre-task risk assessment (job hazard analysis, safe work method statement, or any equivalent risk assessment process stipulated by local laws) prior to the commencement of a work activity or task. GC shall ensure that a Pre-task Plan ("PTP") program with GC designated approvals is in place and implemented for each day's work activities. The PTP program shall be incorporated into the GC Project-specific safety orientation. GC shall conduct regular audits of the PTP program to verify that PTPs are completed and adequately account for hazards associated with tasks.

4.4.2 Controlled Access Zone

A Project may contain "Controlled Access Zone", which are restricted areas that are not accessible by all Project Personnel (for example, areas that have specific job safety hazards that require specialized training for access). Examples of Controlled Access Zone include locations where steel erection, roofing, excavation, or trenching are taking place. Controlled Access Zone shall have established policies and procedures for entry that prevent unauthorized individuals from entering.

4.4.3 Permit to Work Program

GC shall establish a "Permit to Work Program". This Permit to Work Program must include a requirement for Project Personnel to obtain a permit before the conduct of High Risk Activities ("HRA"). An HRA is any work task or operation that presents a significant potential for serious injury, fatality, or catastrophic equipment/property damage. The GC Project-specific safety orientation training shall include the permit to work program including which work activities require permits, and the requirements to obtain a permit. GC is responsible for identifying, classifying, and controlling all HRAs on their project which includes, at minimum, the activities outlined in section Introduction & Statement of Intent High Risk Activities (See 5.1).

For any work task or operation identified as an HRA, GC shall conduct additional pre-work planning and preparation to identify and mitigate hazards, ensure all necessary precautions are taken, and complete the following minimum actions:

- GC shall use an HRA-specific documented pre-task risk assessment. The form shall include all known risks associated with the HRA, so that identification of these known risks is not the sole responsibility of the workers as part of the PTP program. This does not preclude additional risks from being identified by the workers.
- GC shall include additional supervision signatures on pre-work forms, including the permit to work. At a minimum, the lead superintendent and Project Safety Officer shall review and sign off on pre-work forms to ensure proper scrutiny.
- GC shall ensure workers have training specific to each HRA they perform. GC shall retain training records for these individuals and make them available for review upon request.
- GC shall provide enhanced field supervision for identified HRAs, including, at a minimum, at least one supervisor or Project Safety Officer present in addition to the Project Personnel completing the work task or operation. At a minimum, enhanced field supervision is required for first-time energization of electrical equipment, connection and tie-in of de-energized to energized busduct sections, work at height where exposure to a leading edge is present without the benefit of guardrails (including work where restraining lines are used in lieu of guardrails), excavations greater than 12 feet (3.7 meters) in depth, confined space entry, and crane lifting activities.
- GC shall ensure that prior to commencing work, all workers and field supervision involved in the task perform a complete field walk of the work area, including reviewing each work step for the day prior to signing the daily pre-work forms.
- GC shall notify the Owner of HRA work planned at least two days prior to work taking place.

4.5 Hazard Communication

GC shall establish and administer a hazard communication plan to ensure compliance with all local hazardous waste and chemical regulations. The GC hazard communication plan shall require the submittal of current Safety Data Sheets ("SDS") for all chemicals prior to their arrival on Project. GC shall have SDS readily available for review by Project Personnel at all times during work shifts. The right to review SDS and the procedure to do so shall be communicated to Project Personnel in the GC Project-specific safety orientation training. GC shall establish a process to review the SDS of chemicals requiring special protection and controls with any Project Personnel working with or near the chemical.

4.5.1 Substance Register

GC shall maintain and update a hazardous substance register of all hazardous chemicals present on Project, including product name, manufacturer, quantity, storage location, and SDS reference. The register shall be updated when new chemicals arrive on Project or when chemicals are removed from Project. The SDS shall be accessible by Project Personnel at all times during work shifts.

4.5.2 Labeling Requirements

GC shall ensure all hazardous chemical containers present on Project are labeled in accordance with Globally Harmonized System requirements for chemical hazard communication, including product identifier, signal word, hazard pictograms, hazard statements, precautionary statements, and supplier identification. Secondary containers shall be labeled in accordance with Globally Harmonized System requirements unless contents are for immediate use by the person who transferred them.

4.5.3 Batteries

GC shall ensure that all tasks undertaken on or within the vicinity of batteries (Lead-acid and Lithium-Ion) have been risk assessed in accordance with local laws and manufacturer requirements. GC shall ensure that appropriate PPE is available and used when working with batteries, adequate ventilation is provided during battery charging and storage operations, appropriate spill response supplies are readily available, first aid response supplies are readily available, and fire suppression equipment suitable for the specific battery type is readily available. GC shall ensure that damaged, dropped, or compromised batteries are immediately isolated, stored in accordance with manufacturer requirements and local laws, and monitored for signs of thermal runaway or other hazardous conditions.

4.6 Reporting and Recordkeeping

4.6.1 Incident Type Definitions

The following “Incidents” trigger the reporting and investigation obligations set out in this section:

- Fatal Incident - A case where an individual dies from the direct or indirect consequences of the work related injury or illness.
- Lost Time Injury - A work related injury or illness which results in the injured/ill person being absent from work for one day or more (consecutive or not). The first day of absence counted is the day following the day of the incident irrespective of next working day.
- Medical Treatment Case - A work related injury/illness that is not severe enough to be reported as disability, a fatality or lost time incidents but requires treatment by medically qualified personnel (e.g. in a hospital) and which cannot be treated by just administering first aid. A medical treatment case does not necessitate time off work beyond the date of the injury to be classified as such.
- Restricted Work Injury - A work related injury/illness which results in persons being able to report for work but who have been prescribed by a medical professional that they are unable to perform their normal duties because of their restrictions.
- First Aid Case - A work related injury/illness, which requires treatment by means of first aid involving a one-time treatment and subsequent observation of minor scratches, cuts, burns, splinters, and so forth, which do not require medical practitioner care even though it may be provided by a physician or registered health professional (or company first aider).
- Property Damage - Any event causing harm to company-owned, client-owned, or third-party property, including tools, equipment, vehicles, facilities, or infrastructure. Severity is determined by repair/replacement costs and operational impact.
- Near Miss - An unplanned event where credible exposure to people, property, or equipment existed and under slightly different circumstances the event could have resulted in injury, illness, or property damage. Determination for near miss will be made based on Credible Harm Potential.
 - Credible Harm Potential - A realistic potential for injury, illness, or property damage beyond hypothetical or extremely unlikely scenarios. If any of the following criterion is not met, GC shall classify and enter the event as an Unsafe Act or Unsafe Condition Observation in Procore. An event has credible harm potential when all four criteria are met:
 1. Exposure existed
 2. Harm/damage could have occurred under slightly different conditions
 3. Likely outcome would have been more than minor
 4. Event was unplanned or uncontrolled

4.6.2 Incident Reporting

GC shall investigate all incidents, injuries, events, and credible harm potential (collectively, “Incidents”) that occur on the Project or Project utilized spaces, including parking lots. This applies to incidents involving Project Personnel, Vendors, Subcontractors, Visitors or members of public.

GC shall meet incident reporting requirements required to comply with local laws and any that are imposed by Owner throughout GC involvement in the Project. In the case of subcontractors, this includes establishing a formal contractual obligation for subcontractors to comply with incident reporting

requirements under local laws. On builds where GC is engaged by a Landlord, Landlord shall ensure that the GC complies with these minimum requirements. Landlord shall comply with and provide Amazon with all information received under this section, promptly upon receipt in accordance with this section and the Work Letter.

GC shall provide Owner with a detailed investigation through Procore. The detailed investigation report shall include the following incident information at a minimum:

- Date and Time
- Incident Type (See 4.6.1)
- Severity
- Description
- Task being performed
- Hazard Category (Thermal, mechanical, noise, etc.)
- Contributing factors identified
- Root cause analysis
- Corrective actions

GC shall within two hours of Incident occurrence, verbally notify Owner representative of the incident details and immediate containment actions.

GC shall within 24 hours of the Incident occurrence, conduct the first incident review and create a new incident in Procore.

GC shall within two weeks of the incident occurrence, update Procore Incident records with investigation details, root cause analysis, and create an Action and Observation within Procore. The root cause analysis shall be attached to the incident and follow an industry-recognized method, including but not limited to, A3, 5-Why, Taproot, or ICAM.

For all Tier 1 and Tier 2 incidents (See 4.6.3), GC shall provide the preliminary report within 24 hours and the final incident report, root cause, and corrective actions within seven calendar days.

Where an Incident results in an injury to a person, GC will provide regular updates to Owner on the injured person's status, at minimum, every 24 hours, including any medical treatment that is being provided to the injured person. At Owner's request at any time following the Incident and during the incident investigation, GC shall provide investigation updates in Procore within the timeframe specified by Owner (for builds where the Landlord engages the GC, submit to Amazon via Landlord). Updates may include GC preliminary findings, medical status of injured persons, and draft investigation reports.

All corrective actions shall be implemented to sufficiently control the risk which contributed to the Incident. Any corrective actions relevant to Project Personnel should be communicated to those personnel and any other personnel on Amazon Projects which GC is currently operating or managing. Following the identification of corrective actions, GC shall establish a process that ensures corrective actions are tracked and closed, with appropriate proof according to established deadlines or escalated to the Owner if not closed within the time identified in the investigation report.

GC shall conduct a risk assessment to determine residual risk following implementation of corrective actions and confirm the corrective actions sufficiently reduce severity and probability for recurrence.

Owner or, if a build where GC is engaged by a Landlord, Amazon, may choose to conduct its own investigation into an Incident. Where Owner or (where applicable) Amazon conducts its own investigation GC will, upon reasonable notice, provide Owner and (where applicable) Amazon with access to any documents, witnesses, and other information related to that incident as requested by Owner and (where applicable) Amazon to facilitate its investigation.

4.6.3 Severity and Escalation Matrix

GC shall escalate safety incidents, property damage, near miss, and/or credible harm potential to Owner based on the severity and escalation guidelines in this GMR. GC shall make the appropriate communications regarding a required escalation through Procore and/or directly to Owner representative.

Severity Tiers

Incident Type	Tier 1 – Severe	Tier 2 – Major	Tier 3 – Moderate	Tier 4 - Minor
Injury	Work Related Injury Resulted In: Fatality Amputation	Work Related Injury Resulted In: Fracture, or Concussion with Loss of Consciousness Injury Requiring Inpatient Hospitalization or Surgery	Work Related Injury Resulted In: Medical Treatment Beyond First Aid Restricted Work Activity Days Away From Work	Work Related Injury Resulted In: First Aid Treatment Only
Property Damage	Structural Damage due to Natural Disaster	Non-Structural Damage due to Natural Disaster	A safety event that results in Property Damage less than \$10,000	Any property damage related to non-safety events with no injury potential (mechanical failure, installation defects, etc)

	A safety event that results in Property Damage exceeding \$100,000	A safety event that results in Property Damage between \$10,000 - \$99,999		
Near Miss	Events with credible potential for severe injury or severe property loss.	Events with credible potential for major injury or major property damage, avoided by chance or timing.	Events with credible potential for moderate injury or moderate property damage.	Events with credible potential for minor injury or minor property damage. Non-Work Related Injuries / Illnesses
Escalation Expectations	1. Tier 1, 2, and 3 Incidents require immediate notification to Construction Manager and H&S Representative 2. Tier 4 Incidents require notification during weekly incident reporting			
Actions Required	Tier 1, 2, and 3 Incidents 1. Complete Appropriate Escalation 2. Provide Preliminary Incident Report within 24 hours of incident 3. Submission into Procore within 24 hours of incident 4. Updated Incident Report, Root Cause Analysis, Proposed Corrective Actions, and Severity Tier updated in Procore within 7 days of incident 5. Final Incident Report, Root Cause Analysis, Finalized Corrective Actions, and Severity Tier updated in Procore within 14 days of incident Tier 4 Incidents 1. Complete Appropriate Escalation 2. Submission into Procore within 24 hours of incident 3. Vendors must be prepared to provide an Incident Report, Root Cause Analysis, and Corrective Action Plan when requested. The Construction Manager and Health & Safety Representative will determine documentation requirements based on potential incident severity and circumstances of each incident. *No action Required for Non-Work Related Injuries / Illnesses			

4.6.4 Regulatory Interaction

GC shall notify Owner as soon as reasonably practicable, and at a minimum within 2 hours, of any interaction, correspondence, or citation from an Authority Having Jurisdiction ("AHJ"). The correspondence shall include any documents to or from the regulatory and a summary of the interaction. The correspondence shall be updated by the GC for ongoing communications relating to the AHJ interaction including but not limited to advance notice of any upcoming regulatory or emergency service inspections, meetings or filings, and a copy of any proposed submissions or communications, as well as all correspondence submitted to any AHJ.

4.6.5 Near Miss Program

GC shall establish and implement a near miss program to identify, report, and investigate events with Credible Harm Potential (See 4.6.1). GC shall report all near miss events in Procore Incidents following timelines and escalation paths set in the Severity and Escalation Matrix (See 4.6.2). The near miss program shall encourage all Project Personnel to proactively report acts, behaviors, and conditions that could have resulted in injury or significant property damage under slightly different circumstances. GC shall investigate all near miss events to identify root causes and implement corrective actions to prevent recurrence. GC shall foster a non-punitive reporting culture that recognizes near miss reporting as a critical tool for hazard identification and incident prevention.

Examples of near miss events requiring reporting include, at minimum, the following:

- Electrical events including arc flash, arc blast, electrical shock, or energized equipment contact
- Hazardous energy control failures including lockout tagout deviations or unexpected equipment energization
- Fall hazards including unprotected edges, inadequate fall protection, or failure of fall protection systems
- Struck-by events including falling objects, swinging loads, or vehicle and pedestrian near-contact
- Permit to Work violations including work performed without required permits or permit condition non-compliance
- Excavation and trenching events including cave-in potential, utility strikes, or inadequate protective systems
- Lifting and rigging events including load instability, rigging failure, or crane near-contact with structures or power lines
- Confined space events including atmospheric hazards, inadequate ventilation, or unauthorized entry
- Fire and explosion potential including hot work violations, flammable material exposure, or ignition sources near combustibles
- Hazardous material events including chemical spills, inadequate containment, or exposure to harmful substances
- Security events including theft, threats (verbal, written, or symbolic)
- Any other event with Credible Harm Potential that could have resulted in a Tier 1-4 incident (See 4.6.1.1)

GC shall track near miss trends and communicate lessons learned to all Project Personnel through toolbox talks, safety meetings, and other communication methods (See 4.7). GC shall recognize and encourage near miss reporting as a positive safety behavior that contributes to overall Project safety performance.

4.6.6 H&S Observations

GC shall submit H&S observations where unsafe acts, behaviors, or conditions are identified that do not meet all criteria of Credible Harm Potential. GC shall create a cadence of submitting H&S observations that demonstrate positive observations of safe acts and behaviors by Project Personnel. H&S observations shall be documented through Procore Observations within 24 hours of identification. Each observation shall include date and time, location, description of the observed risk, and corrective actions. For observations identifying unsafe conditions or unsafe behaviors, GC shall create associated Action items in Procore documenting corrective actions and future actions needed. All corrective actions shall be implemented to sufficiently control the risk identified in the observation and tracked to closure according to established deadlines or escalated to Owner if not closed within the identified timeframe. H&S Observations should be completed and closed out in Procore Observations within seven days, for actions requiring greater than seven days weekly updates must be logged and tracked until completion within the H&S Observation.

4.6.7 Hours Worked

GC shall submit a monthly hours worked report, through Procore, by the first working day of the following month (for builds where the GC is engaged by a Landlord, the information shall be submitted to Amazon via Landlord). The report shall include the reporting month, the reporting year, and the total hours worked for the reporting month. GC shall document all hours worked by Project Personnel, including GC employees, contract workers, subcontractors, suppliers and their respective personnel, along with all Amazon employees or appointed vendors. Hours worked shall be shared via the Procore Correspondence tool under the "Health & Safety Metric Reporting" workflow. Training on how to submit an hours worked report through Procore will be provided by Owner during the H&S Kickoff meeting (See 3.4).

4.6.8 Recordkeeping

GC shall collect the safety training records of all GC employees, contract workers, subcontractors, suppliers and their respective personnel in order to verify that all contractors on Project are meeting their obligations of adequately trained employees. GC shall establish means and methods to ensure that all GC has collected and verified the safety training records for all Project Personnel.

Permit to Work documents issued in accordance with GC Permit to Work Program shall be kept on file for the full duration of the Project or a period of one year from issuance; whichever is longer.

GC shall develop the means and methods needed to collect, analyze, organize, and store all required documentation necessary to comply with applicable local laws, including the additional documentation set out in these GMRs, and documentation shall be made available to Amazon upon request. For builds where GC is engaged by a Landlord, this information shall be submitted to Amazon via Landlord on request.

4.7 Communications

4.7.1 Project-specific Safety Orientation

GC shall develop and deliver a Project-specific safety orientation to all Project Personnel and Visitors. GC shall provide the orientation in multiple languages to accommodate workers, including interpreter services when needed. GC shall maintain records of all Project Personnel who have completed orientation and provide a unique identification system (e.g., training card, badge sticker, database entry, or certificate) for each participant upon successful completion. The orientation shall include all relevant components identified in the GC CSMP (See 3.3) and any Project-specific applicable laws and regulations.

4.7.2 Plan of the Day Meetings

GC shall conduct a daily meeting with all actively working subcontractors' management representatives. GC shall review the day's activities and associated hazards during the meeting. GC shall allow subcontractor representatives to speak openly about their activities and hazards and ask questions of other representatives.

4.7.3 Project Safety Communication

GC shall implement a policy for ongoing safety communication during the Project. At a minimum, GC shall establish regularly scheduled meetings with subcontractor management to discuss Project-specific safety openly. GC shall reinstate safety communication following any work stoppage, including incidents, holidays, or weather-induced stoppages. GC shall disseminate safety information from these meetings to employees performing the work through project safety boards, daily pre-task plan meetings, safety huddles, toolbox talks, or other communication methods.

4.7.4 Amazon Correspondence

GC shall review Amazon-initiated communications within 24 hours of receipt or by next business day. Amazon may issue communications via email, memos, Procore, or any other electronic medium used to collaborate with GC. For builds where GC is engaged by a Landlord, Landlord will provide any

Amazon-initiated communications to GC. GC shall provide documentation of completion to Owner upon request (for builds where the GC is engaged by a Landlord, submit to Amazon via Landlord).

4.8 Fitness for Duty

GC shall develop a fitness for duty policy that provides reasonable assurance that individuals working at the Project are physically, mentally, and emotionally fit to safely perform their assigned duties without risk of harm to themselves or others. Before assigning work, GC shall ensure individuals are assessed and determined fit to perform the required tasks.

4.9 Training Needs Analysis

GC shall ensure that all Project Personnel receive the required general or specialized training for their assigned work. GC shall identify and document the relevant H&S training requirements for the Project. GC shall provide, at a minimum, job-specific H&S training before work begins, as required by local laws or risk assessments. GC shall document completed training (e.g., training records or registers) and provide visual identifiers showing completed training (e.g., badges, stickers, training cards).

4.10 Inclement Weather Plan

GC shall develop a management plan to minimize risks from extreme weather conditions as much as reasonably practicable. When working outside, GC shall account for current and forecasted weather and adequately plan work to prevent adverse impacts on workers.

GC risk assessments shall consider exposure risks including hypothermia, hyperthermia, heatstroke, and sunburn. Required PPE shall include appropriate cold weather, inclement weather, and lightweight clothing. Welfare facilities shall be located near the workplace to enable frequent breaks during extreme weather.

GC shall establish recurring communication to workers about extreme weather risks, including necessary PPE and the signs and symptoms of heat and cold stress. GC shall comply with all local regulations and requirements pertaining to managing extreme weather risks for outdoor work.

5. Operational Safety Management & Risk Controls

Risk management requirements are designed to support safety, compliance, and project success. GC CSMP shall include a detailed operational safety management strategy and risk controls including, at minimum, emergency preparedness, training, communication protocols, risk identification, control measures, and compliance monitoring for each applicable risk within section five of this GMR.

Specific risk controls for high-risk activities shall incorporate detailed permit systems. The following minimum requirements are in addition to all applicable H&S regulations and apply to all Project Personnel and Visitors.

5.1 High Risk Activities

This section outlines the minimum activities that GC shall consider HRAs, as defined in Permit to Work Program (See 4.4.3). GC shall complete the Permit to Work program prior to starting any HRA work.

5.1.1 Confined Spaces

GC shall establish a Permit to Work Program for confined space activities which requires validation that confined space hazards have been assessed, controls have been determined, are in place, and risks have been mitigated.

GC shall ensure that all confined spaces are identified, evaluated, and classified as either permit-required or non-permit-required confined spaces as required by local laws. GC shall provide signage to identify confined spaces and restrict unauthorized entry.

GC shall ensure that only trained and authorized personnel enter confined spaces and that atmospheric testing is conducted before entry and continuously monitored during occupancy when required by the entry permit or risk assessment. GC shall verify that ventilation systems, communication systems, and emergency rescue procedures are established before confined space entry.

GC shall assign trained attendants to remain outside permit-required confined spaces during entry operations to maintain communication with entrants and initiate rescue procedures if necessary. GC shall ensure that personal protective equipment and emergency rescue equipment are available and maintained in accordance with manufacturer requirements.

5.1.2 Electrical Safety

GC shall establish a Permit to Work Program for electrical work activities that validates electrical hazards have been assessed, controls have been determined and are in place, and risks have been mitigated. GC shall develop a process workflow to determine which electrical work activities require an electrically safe work condition through lockout tagout procedures. GC shall have a comprehensive electrical safety plan which addresses the management of all electrical safety risks.

GC shall develop standards to assess electrical shock hazards, including electrical shock likelihood and potential severity, through shock hazard analysis methods. GC shall develop standards to assess arc flash hazards, including the likelihood of arc flash occurrence, likelihood of personnel injury should an arc flash occur, and the potential severity of injury through arc flash hazard analysis methods.

GC shall develop an electrical work permit program that includes electrical work permits and tracking for electrical work meeting the requirements of energized electrical work or lockout tagout procedures. The program shall define which work requires an energized work permit and the justification requirements to perform work energized versus establishing an electrically safe work condition.

GC shall develop a lockout tagout program that ensures equipment is not considered deenergized until the following conditions are met: boundaries have been determined, equipment has been shut down and isolated, energy isolating devices have been locked out and tagged, steps have been taken to release stored energy, and testing has been performed to validate the absence of energy. Each person involved in lockout tagout controlled work is responsible for their own safety and shall place locking devices on equipment isolations and maintain sole custody of the key. Where a deviation from the GC's lockout tagout process is required, GC shall create an amended task-specific process that ensures the safety of all Project Personnel. All workers involved or impacted by the activity shall be trained in the amended process.

GC shall prohibit the use of metal fish tape for all electrical work activities. Only non-conductive fish tape shall be permitted on the Project.

GC shall implement a foreign object detection program that ensures all electrical equipment, installations, and systems are inspected and cleared of foreign objects prior to energization. Once energized, all electrical equipment, installations, and systems shall be labeled, closed, tamper sealed, and locked.

All electrical cords shall be secured to prevent tripping hazards and shall be secured in main walkways when they cannot be strung overhead. All temporary electrical installations shall comply with all relevant Amazon and lockout tagout processes. Substations, electrical closets, and temporary electrical panels shall be labeled, closed, and locked once energized. Temporary portable electrical switchboards shall not obstruct an exit, shall be accessible for emergency shutdown, and shall be protected from damage from objects, equipment, or people near them.

5.1.3 Excavation and Trenching

GC shall establish a Permit to Work Program for ground penetration, excavation and trenching activities which requires validation that excavation hazards have been assessed, controls have been determined, are in place, and excavation risks have been mitigated. GC shall ensure that all excavation and trenching work, including inspections, performed on the Project is done in accordance with regulatory standards and local laws.

GC shall ensure that utility locates are completed and marked prior to any ground penetration activities. GC shall verify that all underground utilities have been identified and marked by qualified utility locating services before beginning excavation work.

GC shall implement excavation safety measures including proper sloping, shoring, or shielding systems for excavations where personnel may be exposed to cave-in hazards.

GC shall establish a process of creating an excavation map that identifies all known utilities, excavation area, and excavation types for the entire excavation area.

GC shall confirm existing utility location before conducting work within 30 feet (9 meters). Potholing will be completed by either vacuum truck or hand dig methods only. All excavations within 10 feet (3 meters) of a located live utility will be completed by vacuum truck or hand dig methods only.

GC shall ensure that excavations are inspected daily by a Competent Person before personnel enter the excavation. GC shall establish safe means of egress from excavations and ensure that personnel are not permitted to work in excavations where water has accumulated or is accumulating unless adequate precautions have been taken to protect workers.

Excavation Subcontractors shall submit new permits for each new area of excavation that was not covered under a previously submitted excavation permit. Dust shall be kept to a minimum and materials tracked onto roadways shall be frequently cleaned to minimize Project impacts on personnel and members of the public. GC shall ensure excavation areas are barricaded and signage is posted, with gate access removed once there is no ongoing risk associated with the excavation. GC shall provide delineation of haul roads along exit routes.

5.1.4 Fall Hazard Control and Working at Heights

GC shall establish a Permit to Work Program for work at height activities which requires validation of appropriate steps to ensure fall hazards have been assessed, appropriate controls have been determined and are in place and fall risks have been appropriately mitigated. GC shall implement a robust fall protection program that is strictly enforced with appropriate disciplinary action.

All Project Personnel working at height shall be protected from fall hazards by hard barricades/guardrail systems installed and maintained in accordance with all local laws. For EMEA, working at height practices should be compliant with all local laws and Institution of Occupational Safety and Health (IOSH) standards. For AMER, working at height practices should be compliant with all local laws and Occupational Safety and Health Administration (OSHA) standards. For APJC, working at height practices should be compliant with all local laws and IOSH/OSHA standards in the absence of local guidelines.

When fall hazards cannot be eliminated by barricades/guardrail systems, a personal fall arrest system connected to an anchor point capable of withstanding appropriate load rating shall be used. Warning lines shall be used on the roof and controlled decking zones with appropriate signage warning of the hazard, and shall be installed, inspected and maintained by a "Competent Person" in accordance with local laws/regional requirements. Fall protection requirements apply to all trades and tasks associated with construction.

GC shall implement a Project and task specific fall rescue plan that meets minimum conditions including environmental and Project-specific factors which may affect rescue operations, roles and responsibilities of each team member in an emergency, designated personnel for rescue with means of contact, identification of potential rescue paths, identification of emergency rescue equipment, proper inspection and validation of rescue equipment, and ensuring Project Personnel and equipment are readily accessible as the primary means for rescue.

Perimeter safety cable systems shall be installed by qualified persons and corners shall have appropriate length stiffeners so that the system can be tightened to specification without deflection of the vertical corner post. Perimeter cables and other fall protection guardrail systems shall be frequently inspected. Edge protection or similar shall be installed to prevent any chance of falling from heights.

5.1.5 Hazardous Energy

GC shall establish a Permit to Work Program for hazardous energy control activities that validates hazardous energy has been assessed, controls have been determined and are in place, and risks have been mitigated. GC shall identify when hazardous energy shall be controlled, such as work that may cause exposure to live electrical conductors, energized parts, moving parts, liquids or gas under pressure, thermal energy, kinetic and potential energy from gravity or machine components, and energy that can cause fires, chemical burns, explosions, or chemical fumes.

GC shall conduct risk assessments for work that occurs on or near energized systems and introduce suitable and sufficient controls in line with the Hierarchy of Controls. GC shall ensure an approved process for working on or near energized systems is established and documented.

GC shall appoint Authorized Persons who are responsible for implementing hazardous energy control systems before working near or placing any body part into the mechanism of equipment or the path of hazardous energy. These Authorized Persons shall have demonstrated competency and appropriate training for hazardous energy control procedures.

GC shall develop lockout tagout procedures that ensure complete isolation of all energy sources before work begins. The procedures shall include identification of all energy sources, proper shutdown sequences, application of lockout tagout devices, verification of energy isolation, and safe restoration of energy upon work completion.

GC shall, at minimum, comply with the requirements outlined in the Amazon Data Center Construction Lockout Tagout Minimum Requirements document (see Appendix 8.1) for all hazardous energy sources. Lockout tagout shall be undertaken only by an Authorized Person with reasonable experience and all necessary qualifications.

5.1.6 Hot Work

GC shall establish a Permit to Work Program for hot work activities which requires validation of appropriate steps to ensure hot work hazards have been assessed, appropriate controls have been determined and are in place, and hot work risks have been appropriately mitigated.

GC shall establish a Hot Work Permit Program that requires written permits for all hot work activities including welding, cutting, brazing, grinding, and other spark or flame producing operations. The permit program shall include fire watch requirements, area preparation procedures, equipment inspection protocols, and post-work monitoring requirements. Hot work permits shall be issued only after proper hazard assessment and implementation of appropriate fire prevention and suppression measures.

GC shall designate trained fire watch personnel who shall remain on duty during hot work operations and for at least 30 minutes after completion of work to monitor signs of fire or smoldering materials. Fire watch personnel shall be equipped with appropriate fire extinguishing equipment and shall have clear communication methods to summon emergency response if needed.

GC shall ensure hot work areas are properly prepared by removing or protecting combustible materials within 35 feet (11 meters) of the work area, covering floor openings and cracks where sparks could fall, and wetting down combustible materials that cannot be relocated. Appropriate fire extinguishing equipment shall be readily available and inspected prior to commencing hot work operations.

GC shall prohibit hot work in areas containing flammable gases, vapors, or dust, in or on containers that have held flammable materials until properly cleaned and tested, and in areas where sprinkler systems are impaired unless additional fire prevention measures are implemented. Hot work operations shall be suspended during high wind conditions or other adverse weather that could spread sparks or flames to combustible materials.

GC shall ensure Competent Personnel perform hot work activities and that provision of fire protection at the source for hot work is maintained. Specific Project conditions shall be included in GC Project-specific safety orientation.

GC shall ensure temporary membrane construction enclosures and partitions, which are susceptible to burning, are protected from open flame source and are made of fire-retardant material(s). Fire management is to be regularly monitored and maintained with evidence of every inspection and maintenance maintained by the GC.

5.1.7 Lifting and Rigging

GC shall establish a Permit to Work Program for lifting and rigging activities which requires validation that lifting and rigging hazards have been assessed, controls have been determined, are in place, and lifting risks have been mitigated. GC shall develop a Lift Plan for all lifting and rigging activities that includes the nature, timing, location and characteristics of the rigging and lifting task.

GC shall ensure personnel training records are reviewed and verify that necessary personnel, load weights, equipment, capacity charts and rigging hardware are suitable for the task. GC shall determine the optimum rigging configuration to properly support and maneuver the load into place. Anchorage points for lift equipment shall be installed in accordance with all local laws and applicable standards.

GC shall identify adjacent Project activities that could be affected by the lift and ensure the plan is communicated to all individuals involved or who may be affected by the lift. GC shall establish communication methods between the signal person and crane operator and develop a written communication plan when multiple cranes are working on the Project.

GC shall implement barricading with signage to prevent unauthorized personnel within the swing radius of the crane and exposure to overhead suspended loads. GC shall ensure safe clearance distance when lifting near or over unprotected equipment or services. Damaged rigging that has been tagged out of service shall not be accessible for use or left on the Project longer than 24 hours. For large pieces of rigging equipment that require transportation arrangements, GC may grant exceptions to this requirement on a case-by-case basis.

5.1.8 Mobile Equipment

GC shall establish a Permit to Work Program for mobile elevating work platform activities which requires validation that MEWP hazards have been assessed, controls have been determined, are in place, and MEWP risks have been mitigated.

GC shall ensure that only trained and authorized personnel operate MEWPs and that operators conduct pre-use inspections before each use. GC shall verify that MEWPs are suitable for the intended work environment and ground conditions.

GC shall implement fall protection measures for MEWP operators and occupants, including the use of personal fall arrest systems when required. GC shall ensure that MEWPs are positioned on stable, level surfaces and that outriggers or stabilizers are deployed in accordance with manufacturer's requirements when equipped.

GC shall establish exclusion zones around MEWPs during operation to prevent unauthorized personnel from entering areas where they could be struck by the equipment or falling objects. GC shall ensure that operators maintain three points of contact when entering or exiting the platform and that the platform is not overloaded beyond its rated capacity.

GC shall establish spotting requirements for the MEWPs used during the project along various potential obstructions (ie: exterior equipment, critical equipment, and the building shell).

If there is an obstruction within 2 feet (1 meter) above the top MEWP railing, GC shall not allow individuals on the MEWP and shall operate the MEWP utilizing ground controls only until the overhead obstruction provides greater than 2 feet (1 meter) of clearance from the top rail.

5.1.9 Roof Access

GC shall establish a Permit to Work Program for roof access activities which requires validation that roof access hazards have been assessed, controls have been determined, are in place, and roof access risks have been mitigated.

Before completion of the roof area and installation of edge protection, the roof area shall be designated a Controlled Access Zone. Access shall be restricted to only authorized personnel through the implementation of a strictly enforced roof access permit program that addresses all necessary safety measures and specific Project conditions. The requirements of the roof access Permit Program shall be included in GC Project-specific safety induction.

Where practical and required, warning lines shall be set up in accordance with regulatory standards for the work taking place and shall have signage to warn of fall hazards at roof edges. Warning lines shall be inspected frequently regardless of any work activities taking place on the roof.

Rope grabs are not permissible for fall protection use outside of the warning line. Anyone working outside of the roof warning line system shall use a leading edge self-retracting personal fall arrest system. Roof monitors are not permissible in lieu of fall protection.

GC shall not allow personnel to access or work on the roof alone or unsupervised.

5.2 General Risk Activities

5.2.1 Air Quality

GC shall establish a process to review and regularly monitor air quality. If GC determines that a respirator is required for an area or the work being performed, GC shall establish, communicate, and train Project Personnel and Visitors on the requirement. If GC requires respirator use, the use shall be compliant with all local laws.

5.2.2 Behavioral Safety

5.2.2.1 Mobile Technology

GC shall develop a mobile technology use policy with the objective of prohibiting Project usage, except as necessary to protect safety (e.g., in the event of an emergency) or for the performance of work related tasks in a safe and secure manner. The policy shall outline mobile phone use only in designated areas, explicitly prohibit mobile technology usage while operating a vehicle or equipment, and prohibit mobile technology usage while walking. GC mobile technology policy shall be reviewed in GC Project-specific orientation and enforced on Project.

GC shall require each of GC subcontractors to provide their lead field/on-Project management representative with the appropriate mobile technology equipment needed to meet the reporting and documentation requirements of the GMRs.

5.2.2.2 Violence and Weapons

GC shall maintain a Project free from physical or verbal acts toward another person, the result of which causes that person to reasonably fear for their safety or the safety of others; physical or verbal acts that threaten bodily harm to another person or damage to the property of another, and physical act, whether or not it causes actual body harm to another person or damage to the property of another. GC shall develop a policy that holds workers accountable for aggressive behavior, and prohibits all workers from bringing firearms, ammunition, and other weapons to the Project, or associated parking lot.

Knives and power activated tools (with valid user licenses) may be used where permitted by local laws and required for legitimate construction purposes and captured in the method statement, training requirements, and risk assessment matrix for the task.

5.2.2.3 Personal Protective Equipment

GC is required to review personal protective equipment (PPE) as a control from risk encountered during work on a Project. PPE requirements shall be outlined in the CSMP and reiterated in PTPs. GC shall establish, communicate, and train individuals when PPE is required and how to use the PPE. GC shall ensure that equipment meets local regulatory requirements for PPE design and use.

Examples of personal protective equipment that may be required, include but are not limited to the following: safety helmet, protective footwear, anti-impact eye protection, hearing protection, fall protection, respiratory protection, sun-protective clothing, cold weather gear, arc flash rated clothing, and gloves with appropriate chemical, abrasion, cut, tear, and puncture resistance.

5.2.3 Lone Worker Requirement

GC shall implement effective mechanisms for controlling risks arising from Project Personnel working in isolation. This includes conducting risk assessments for any tasks that involve lone work, implementing control measures to eliminate or mitigate identified risks, as well as compliance with any local laws that relate to lone working.

5.2.4 Material Handling and Ergonomic Program

GC shall ensure that all Project Personnel receive appropriate training on ergonomic principles and safe material handling practices as part of their Project-specific orientation and ongoing safety programs.

GC should consider establishing a material handling program that instructs Project Personnel on proper body mechanics and the risk of musculoskeletal disorders. The program should consider the following elements: proper lifting techniques and weight limitations to prevent overexertion injuries; implementation of mechanical aids and team lifting methods for heavy or awkward materials; daily stretch and flex activities to prevent soft-tissue injuries and counteract difficult work positions; safe stacking and staging procedures for construction materials and components; and rotation of personnel to reduce repetitive motion exposure.

5.2.5 Occupational Noise and Hearing Protection

GC shall establish a process to review and regularly monitor occupational noise occurring within the Project. GC shall establish, communicate, and train Project Personnel and Visitors on required thresholds or areas where hearing protection is required.

5.2.6 Protection of the Public

GC shall establish effective measures to prevent injuries and incidents involving the general public. This includes:

- Appointment of a qualified person to establish maintenance of traffic provisions to safely redirect the flow of vehicles and pedestrians from construction activity when roadways and walkways are encroached by construction activities
- Securing of the construction Project to prevent unauthorized access; and
- Mitigation of potentially hazardous conditions at the end of each shift and/or at any times the Project is left unattended

Examples of hazard mitigation include locking equipment with keys removed, barricading excavations and trenches, securing fuel storage containers, limiting building access where possible, and securing materials and equipment.

5.2.7 Traffic Management Plan

GC shall develop a Project-specific traffic management plan. The traffic management plan shall document the controls required to mitigate the risks of traffic impacting the Project work as well as the Project work impacting the public. GC traffic management plan shall meet local laws and include, at minimum, the following: Date, revision date, Project location, physical security arrangements, speed limits, speed limit controls, pedestrian/cyclist safety measures, employee parking, contractor parking, visitor parking, overflow car parking measures, bicycle shelter/storage, courier and/or delivery pick-up and drop off points, safety equipment arrangements, large vehicle deliveries, indoor traffic considerations, emergency response arrangements, temporary change of design, and any other traffic management controls.

The traffic management plan shall establish walkways for access and egress to all work areas and outline how GC will maintain those walkways. GC shall have controls that delineate the paths between people and vehicles and provide controls to mitigate the risk of vehicle and pedestrian interaction.

GC shall ensure a qualified person installs maintenance of traffic devices to safely redirect the flow of vehicles and pedestrians and protect them from construction activity when roadways and walkways are encroached by construction activities. Traffic control devices shall be used in conformance with the local regulatory requirements.

6. Performance & Compliance Monitoring

6.1 Project Safety Roles

6.1.1 Project Medical Staffing

GC will provide an On-Site Medical Service Professional ("OMSP") who will be GC's nominated Competent Person for providing first aid to injured workers. An OMSP shall be on Project at all times while work is being performed. The OMSP should be responsible for supporting injury management, risk reduction, and health and wellness communication. The OMSP is a dedicated position and cannot perform duties outside of their roles and responsibilities. The OMSP role and responsibilities shall be outlined in the CSMP including the OMSP minimum qualifications, experience, and certifications. Where necessary, dedicated transportation for the OMSP to respond to injury or incidents shall be provided by GC.

6.1.2 Project Safety Officers

GC shall have a designated Project Safety Officer on Project at all times while Work is being performed. The designated Project Safety Officer shall be appropriately qualified in accordance with any relevant local laws. The GC Project Safety Officer is a dedicated position and cannot perform duties outside of their roles and responsibilities. Each Subcontractor shall also designate a Project Safety Officer when conducting work on Project and that the Project Safety Officer is present and working on Project. GC shall define the Project Safety Officer staffing model for GC and all Subcontractors based on at least, Project size, workforce, and risk profile. The Subcontractor Project Safety Officer shall meet the same job qualification requirements as the GC Project Safety Officer. Qualifications, roles, and responsibilities of the Project Safety Officer shall be outlined in the CSMP.

6.1.3 Authorized Persons for Electrical Work

A Senior Authorized Persons ("SAP") will be the single point of responsibility for all equipment energizations in the CZ. The SAP is a GC identified authorized individual who is responsible for coordinating, implementing and managing adherence to the GC electrical safety plan, pre-energization procedures, and the equipment manufacturer requirements. The SAP has sole responsibility in authorizing activities associated with working on energized equipment or re-entry into equipment that has been previously energized. The SAP's purpose is to create and maintain a safe workspace for all employees and protect equipment from damage. The SAP role is not required to be a dedicated position, is allowed to perform other tasks when SAP duties are not required, and may be role applied to an already employed worker on Project.

Senior Authorized Person Qualifications:

- Complete an Internationally recognized training program (e.g. NFPA 70E, IEC 60204) on electrical safety related work practices
- Confirm all individuals working on energized or locked out equipment are Qualified Workers based on local laws or an equivalent qualified electrical safety training standard. GC shall keep records documenting Qualified Worker training.

The SAP duties should include, at minimum, the following:

Personnel Management:

- Assign and train Authorized Persons ("AP") as needed to monitor concurrent work. APs can represent the SAP when the SAP is not available and can perform duties in this section, but the SAP remains solely responsible for all APs and the overall SAP for electrical work requirements.

LOTO Program Management:

- Serve as single point of contact for all LOTO activities.
- All LOTO, electrical energizations, or energy isolations work requires shall be reviewed and approved by SAP or AP.

- Review and approve LOTO plans for all electrical work. Ensure plans are incorporated into daily work schedules and meet local regulatory requirements.
- Review system drawings and educate workers on LOTO systems.

Pre-Energization Activities:

- Organize and schedule pre-energization meetings 5 days in advance of energizing or deenergizing major pieces of equipment (or immediately prior to energizing or de-energizing equipment in the event of an unplanned need). All critical steps and safety concerns shall be identified and used to generate the daily work plans.
- Ensure completion of all owner and equipment manufacturer pre-energization and L3 inspections.
- Verify all Foreign Objects and Debris inspections are completed prior to beginning any energization process.

Energization Oversight:

- Provide final approval prior to ALL energizations in the CZ. The SAP or AP shall fully review all pre-energization steps prior to approving energization.
- Verify removal of temporary protective grounding/earthing equipment.
- Verify correct position of switches, circuit breakers, and transfer switches for control circuits, instrument transformer circuits, and power circuits.
- Verify test switches and terminal block disconnects/switches are in the correct position in accordance with the energization plan.

Safety and Access Control:

- Restrict access to electrical equipment during energization and commissioning activities through proper safety barriers determined and accepted by GC.
- Ensure tamper tags are installed and adhered correctly from pre-energization through the Power Facility Hand-Off milestone. Any tags that fail shall be replaced immediately.
- All re-entry into previously energized equipment shall be approved and managed by the SAP or AP, who shall ensure appropriate Foreign Objects and Debris re-inspections and re-tamper tagging are completed prior to re-energization.

Operational Zone Coordination:

- For all electrical related work in the Operational Zone that relates to GC work (busduct extension, MV breaker racking and closing, etc.), the SAP or AP shall oversee all the work and be the sole person to provide approval to the Owner representative to energize and deenergize circuits.

6.2 Planned Inspections

GC shall develop and implement a planned inspection process to monitor the effectiveness of GC CSMP and associated safety programs. These inspections shall include inspections, at minimum, on area, behavior, and equipment and occur on a frequent and consistent basis. The inspections should identify and correct any unsafe acts, behaviors or conditions related to GC safety programs, CSMP, and the minimum requirements set out in this document. GC shall document all inspections and provide this documentation to Owner upon request through Procore. Owner may review GC safety program(s) at any time, without providing prior notification to GC. Data collected from these reviews may be evaluated and benchmarked against industry standards and best practices. GC shall conduct any inspections required by manufacturer or local laws and shall retain records of those inspections.

6.3 Critical Risk Area Inspections

GC shall complete Critical Risk Area ("CRA") inspections to identify and control hazards associated with active work on the Project. CRA inspections provide leading indicators of safety performance and enable proactive risk management.

6.3.1 Inspection Frequency and Requirements

GC shall complete one CRA Procore Inspection per week for each active risk area present during the inspected week, at minimum of six inspections per week. The inspection week is defined as Sunday 00:00 through Saturday 23:59 local time. When fewer than six risk areas are active during a week, GC shall complete additional inspections of active risk areas to meet the minimum of six inspections per week. When no work is performed during the entire week, CRA inspections are not required for that week.

Inspections shall be distributed throughout the week as reasonably practicable and not completed on a single day.

6.3.2 Critical Risk Areas

A risk area is active when the corresponding High Risk Activity (See 5.1) or General Risk Activity (See 5.2) is currently being performed on the Project during the inspected week. GC shall conduct CRA inspections for the following risk areas when active on the Project. CRA inspection templates in Procore are limited to the risk areas listed below:

- Behavioral Safety (See 5.2.2)
- Confined Space (See 5.1.1)
- Electrical Safety (See 5.1.2)
- Emergency Response (See 4.2)
- Excavation and Trenching (See 5.1.3)
- Hazardous Chemicals (See 4.5)
- Hot Work (See 5.1.6)

- Lifting and Rigging (See 5.1.7)
- Lockout/Tagout (See 5.1.5)
- Mobile Equipment (See 5.1.8)
- Public Protection (See 5.2.7)
- Working at Heights (See 5.1.4)

6.3.3 Inspector Qualifications

CRA inspections shall be conducted by the GC Project Safety Officer or a Competent Person qualified in the corresponding risk area. Inspectors shall have demonstrated knowledge of the hazards, controls, and regulatory requirements associated with the risk area being inspected.

6.3.4 Inspection Process and Documentation

GC shall commence CRA inspections on the first week that work activities begin on the Project and continue through Substantial Completion or as otherwise specified in the Contract.

GC shall use the standardized Procore inspection templates provided for each risk area. Inspections shall document observed conditions, compliance with applicable GMR requirements, and any hazards or deficiencies identified. When an inspection identifies unsafe conditions, non-compliance, or hazards requiring corrective action, GC shall create a Procore Observation with associated Action items documenting corrective actions taken and future actions needed.

6.4 Stop Work Authority

GC shall have a documented mechanism which highlights the ability for all Project Personnel to exercise their stop work authority. Stop work authority provides all Project Personnel with the responsibility to stop work when a perceived unsafe behavior or condition may result in harm to any person, property, or the environment. To stop work, any person raising the concern shall bring the concern to the attention of the person conducting the work. The person raising concern should then notify the manager of the person(s) who were carrying out the work activities and the Project Safety Officer. All individuals shall be made aware during Project-specific safety orientation of their stop work authority ability and their ability to bring their concerns to GC personnel, and that GC will investigate the concern immediately. Stop work authority documentation shall be made available to Owner upon request. For builds where GC is engaged by a Landlord, the information shall be submitted to Owner via Landlord.

6.5 Management of Change & Continuous Improvement Program

GC shall have a continuous improvement program in place that captures best practices and lessons learned to further improve the GC's overall safety programs. Following incident investigation, any relevant lessons learned shall be documented and disseminated to relevant Project Personnel. The GC shall develop a management of change process that supports any change to the Work, Project or Project has been risk assessed, and changes incorporated into the project risk register. Management of change process should include proactive communication to Owner of any relevant changes. The process shall include a means to identify and assess associated risks and steps to implement controls to mitigate those risks. Management of change & continuous improvement documentation shall be made available to Owner upon request. For builds where GC is engaged by a Landlord, the information shall be submitted to Owner via Landlord.

6.6 Discipline Policy

GC shall develop and implement a discipline policy on the Project. The expectations of this policy shall be well communicated to all Project Personnel in Project-specific safety orientation training. This policy shall include disciplinary procedures to be utilized for noncompliance or nonconformance with the GC safety program and/or elements of the CSMP. GC shall maintain a detailed disciplinary action report that identifies how the GC safety program is enforced on the Project. GC disciplinary action report shall be made available to Owner upon request. For builds where GC is engaged by a Landlord, the information shall be submitted to Owner via Landlord.

6.7 Owner Audit Rights and Compliance Verification

Owner reserves the right to review GC's compliance with these GMRs at any time during the Project lifecycle, including after Substantial Completion and through final closeout. GC shall cooperate fully with all compliance review activities and document requests.

GC shall provide Owner with access to the Project site, work areas, documentation, records, and personnel necessary to conduct a review. Access shall be provided within 24 hours of Owner's request or as otherwise agreed. Reviews may include, but are not limited to, review of safety programs, inspection of work areas, interviews with Project Personnel, examination of training records, verification of permit compliance, review of incident investigations, and assessment of corrective action implementation.

GC shall provide requested documentation within the timeframe specified by Owner. Documentation may include, but is not limited to, safety plans, training records, inspection reports, permits, incident reports, corrective action tracking, subcontractor compliance records, and any other records related to H&S performance on the Project. Where a review identifies non-compliance with these GMRs, GC shall develop and implement corrective actions within the timeframe specified by Owner. GC CSMP shall outline the GC preferred process for requesting this documentation.

For builds where GC is engaged by a Landlord, Landlord shall ensure GC complies with these compliance review requirements and shall provide Amazon with access to conduct reviews and receive all review findings and corrective action plans.

7. Live Spaces

GC shall follow additional safety and security requirements that apply beyond the standard construction requirements outlined in this document in ("Live Spaces") which is defined as a Construction Zone ("CZ") or construction activity being conducted within or adjacent to an Operational Zone ("OZ"). Within Live Spaces, both OZ and CZ may coexist, requiring enhanced coordination and controls. All Critical Project Implementation ("CPI") work takes places in Live Spaces.

7.1 Project Planning

7.1.1 Work Authorization

GC shall obtain authorization from the Amazon Operations Facility Manager and/or Amazon Construction Manager with a documented Method of Procedure ("MOP") and/or Modeled Change Management ("MCM") prior to the commencement of work in an OZ.

The GC shall establish a plan of construction activities, CZ and any impact to OZ. The planned CZ will be reviewed and agreed to by the Amazon Operations team and/or Amazon Construction Manager.

Amazon may request additional verification of H&S management systems, risks, and controls as outlined in this GMR for all work within Live Spaces. This verification may include, but is not limited to, enhanced pre-work reviews, additional safety audits, real-time monitoring of work activities, and supplementary documentation requirements beyond standard GMR provisions.

7.1.2 Construction Safety Management Plan

GC shall prepare a CSMP appropriate to the Live Space environment. The CSMP requirements vary based on project contract value and complexity. Projects exceeding \$750,000 USD require a project-specific CSMP submission through Procore Submittals. For Live Space work, the CSMP shall include enhanced coordination elements beyond standard construction requirements, including detailed mapping of CZ and OZ boundaries, coordination protocols with Amazon Operations teams, and additional security considerations specific to working within or adjacent to operational facilities.

7.1.2.1 Project Specific Construction Safety Management Plan

A Project specific CSMP submission into Procore Submittals is required for all Projects with a total contract value greater than \$750,000 USD or when designated by an Amazon Construction Manager.

In addition to the requirements outlined in the GMR Construction Safety Management Plan (See 3.3) GC shall have the CSMP include detailed mapping of CZ and OZ areas, coordination protocols with Amazon Operations teams, and enhanced security considerations and requirements. The application of the CSMP is limited to GC Scope of Work in the physical area identified by GC as a CZ within the Live Space environment.

7.1.2.2 Company Level Construction Safety Management Plan

GC shall utilize a company level CSMP for Projects with total contract value of less than \$750,000 USD and not otherwise designated by an Amazon Construction Manager. The company level CSMP shall address all required GMR topics and can be written to address specific and recurring work types performed by the contractor. The company level CSMP shall be submitted to Amazon via Procore Submittals under the "CSMP – Construction Safety Management Plan" Submittal Type for the first Project the GC has, and subsequent Projects where requested by an Amazon Construction Manager.

The company level CSMP shall include a dedicated section for each GMR topic outlined in sections 4.0 through 7.6, detailing the health and safety procedures, controls, and compliance measures the GC will implement to ensure Project Personnel, Visitor, and Amazon Operations safety and meet or exceed the relevant minimum requirements for that topic. For any GMR section that is not applicable to the GC's work types, the CSMP shall explicitly state the section number and reason for non-applicability.

The company level CSMP shall include description of work scope, applicable H&S Management System used (e.g., ISO 45001, NSC Journey to Excellence, ANSI Z10, ILO-OSH, or OSHA Recommended Practices, or equivalent), including evidence of certification if achieved, and organizational roles responsible for the application and enforcement of the CSMP. The company level CSMP shall be signed by the leader of the organization within the preceding 12 months.

The company level CSMP shall be reviewed by GC annually, when there are changes to the scope of work types performed, or when H&S hazards not addressed in the CSMP are identified. In the event of any of these changes requiring updates to the CSMP, the CSMP shall be updated and resubmitted to Amazon within seven days of the change, via Procore Submittals. GC shall make the company level CSMP readily available upon request by Amazon.

7.1.3 H&S Kickoff Meeting

A H&S Kickoff Meeting may not be required prior to Project start for CPI Projects. GC shall conduct a Pre-work meeting with the Amazon Construction Manager, Amazon Operations team and/or Facility Manager. The Pre-work meeting shall cover a comprehensive walk of the Project area and all affected work areas with an Amazon Operations representative.

7.2 Safety Management Systems & Organization Controls

7.2.1 Emergency Response Plan

GC shall follow, at minimum, the OZ ERP when working within a Live Space. The GC CSMP ERP section shall outline adherence to the OZ ERP and where additional response planning is required from risks the GC work introduces to Live Space the GC shall align with the Amazon Operations team.

7.2.2 Pre-work Risk Controls

GC shall have a Pre-task planning process that includes consideration of how CZ work may impact an OZ. GC shall identify and share copies of any permitted work specifications, in addition to those listed in this GMR, to the Amazon Construction Manager and/or Amazon Operations team. The Pre-task plan will be reviewed and approved by an Amazon Construction Manager and/or Amazon Operations team prior to work start.

7.2.3 Hours Worked Reporting

The hours worked for all CPI projects shall be tracked via Procore Inspection instead of the Correspondence tool (See 4.6.7). GC shall document all hours worked on the CPI Project by Project Personnel, including GC employees, contract workers, subcontractors, suppliers and their respective personnel, along with all Amazon employees or appointed vendors.

7.2.4 Project-specific Safety Orientation

GC shall have all Project Personnel and Visitors complete an Amazon induction training, once per Project, every 12 months in addition to GC Project-specific safety orientation requirements.

7.3 Operational Safety Management & Risk Controls

7.3.1 High Risk Activities

Any HRA being performed by a GC in Live Spaces shall be communicated to Amazon Operations team, where additional controls and requirements may be reviewed based on Project specific needs.

7.3.1.1 Lifting and Rigging

GC shall submit a critical lift plan for any instance of crane use or rigging activities for work completed in a Live Space through Procore Submittals. The critical lift plan submission shall include proof of certifications and/or qualifications applicable to the equipment and Project Personnel performing the work. Crane use shall not commence in a Live Space without the completed review by the CPI Program Manager and/or CPI Regional Safety Engineer.

7.3.2 Indoor Air Quality

GC is responsible for identifying and reporting possible sources of air contamination and where possible, relocate equipment or contamination sources so that it will not impact the IAQ. Where IAQ is impacted, GC shall introduce solutions that segregate construction activities from normal operations so as not to further impact IAQ within operational zones.

7.3.3 Equipment and Hand Tools

GC shall review equipment and hand tools used on or adjacent to operational equipment, including flooring, racking, and cabling. The Facility Manager may provide project-specific requirements for equipment and tool types used on or adjacent to operational equipment.

The use of portable band saws, reciprocating saws, and knockout tools is restricted for projects in Live Spaces. GC can obtain information on exceptions for the use of these tools through the Amazon Construction Manager.

7.3.3.1 Laser Equipment

GC shall engage the Amazon Laser Safety Officer when lasers have been identified during the construction phase within Live Spaces. Work with lasers will not be permitted within an OZ until laser classification has been made and all health hazards associated with Laser and Laser systems identified as Class 3B or Class 4 are identified, assessed and managed.

7.3.4 Occupational Noise and Hearing Protection

GC shall identify all processes and locations with excessive noise hazards exceeding 85 dB(A) TWA or peak 140 dB(C) or as levels applicable within local legislation, whichever is the lower value. Where identified, GC shall implement reasonably practicable steps to reduce and control noise, using the

hierarchy of controls, and all noise control measures shall be documented. GC shall provide and enforce hearing protection devices (HPDs) where noise levels are 85 dB(A) or greater.

7.3.5 Legionella Risk Management

GC shall assess the current risk associated with Legionella to or from the construction operations. Where it has been identified that Legionella is a risk, GC shall document this as part of the risk assessment, include testing and control plans, and engage with the Amazon Legionella Responsible Person as per the Amazon Legionella Risk Management Standard.

7.4 Performance & Compliance Monitoring

7.4.1 Project Safety Roles

CPI Projects have amended Project Safety Role requirements. An OSMP and Project Safety Officer are only required when determined in the contract Scope of Work document. An SAP is required when any of the work activities listed in the SAP section (See 6.1.3) would necessitate the roles & responsibilities listed.

7.4.2 Critical Risk Areas

CPI Projects have amended CRA inspection frequency dependent on projected Project length. GC shall complete the following amount CRA inspections based on the following Project lengths:

- CPI Projects less than 8 days shall complete 1 inspection per week
- CPI Projects between 8 and 30 days shall complete 3 inspections per week
- CPI Projects greater than 30 days shall complete 6 inspections per week

8. Appendix

8.1 Data Center Construction Lockout Tagout Minimum Requirements

1. Purpose

1.1. These are guidelines for GCs to develop lockout and tagout (LOTO) procedures for LOTO activities on AWS DC Construction Projects (GC LOTO Procedure). GCs are required to develop and implement effective LOTO procedures for safe operation of the Site that are at least as effective as these guidelines subject to specific circumstances and local laws.

1.2. It shall be the sole responsibility of the GC to ensure the Work fully complies with all health and safety laws, including but not limited to national/federal, state, and local laws and all requirements of any public authority having jurisdiction over the health and safety of persons or property. Where these guidelines conflict with local regulations or codes, the local regulation takes precedence.

1.3. In addition, these guidelines in no way affect the GC's responsibility for the safe performance of the Work in accordance with the Agreement. GC shall have sole responsibility for supervising and training its employees and subcontractors present at the Site and shall be solely responsible for directing and correcting the safe work practices of its employees and subcontractors. GC shall be solely responsible for developing and implementing its GC LOTO Procedure.

1.4. The intent of these guidelines is to safeguard workers against unexpectedly energized or started machinery and equipment, and the release of hazardous energy during installation, testing and commissioning activities. In this document a 'worker' is anyone whose job requires them to have access to areas with potential exposure to hazardous energy levels.

2. LOTO Minimum Requirements

2.1. For all activities which involve the following:

2.1.1. Installation, start up, shut down, testing or commissioning of equipment that can start automatically;

2.1.2. Work that releases stored energy and can cause personal injury or damage equipment;

2.1.3. Servicing or maintaining machines that would expose workers to hazardous energy in the event of unexpected energization or the release of stored energy;

You must establish a LOTO Procedure for use on the Project which protects all workers from sources of hazardous energy.

Hazardous energy is any electrical, mechanical, hydraulic, pneumatic, chemical, nuclear, thermal, gravitational, or other energy that has the potential to harm personnel or cause damage to property.

2.2. All potentially live or live services (both permanent & temporary) must be fully documented on drawings with clear labelling noting both the source and the field end of the service.

2.3. At a minimum, you must establish written energy-control procedures for:

- 2.3.1. disconnecting the source of energy supply from machines;
- 2.3.2. using lockout and/or tagout devices on the energy-isolating devices to prevent re-energization;
- 2.3.3. protecting workers from stored or potentially re-accumulated energy;
- 2.3.4. verification that the energy control device is effective

2.4. Your written energy control procedures should be equipment-specific where applicable. Procedures should be incorporated into Risk Assessment Method Statements (RAMS), Job Hazard Analysis (JHAs) or Safe Work Method Statements (SWMS) prior to the work commencing.

2.5. Your written procedures must include at least the following information:

- 2.5.1. A description of how to use the procedures;
- 2.5.2. Reference documented drawings of the system including tags/labelling;
- 2.5.3. Specific procedural steps to shut down, isolate, block, and secure each type of machine or system;
- 2.5.4. Specific steps designating the safe placement, removal, and transfer of lockout/tagout devices, and identifying the person (or people) responsible for the lockout/tagout devices;
- 2.5.5. Requirements for testing machines and systems to verify the effectiveness of the lockout devices, tagout devices, and other energy-control measures;
- 2.5.6. All energy sources must be de-energized, disconnected from the machine, and locked out before work begins to prevent inadvertent machine energization;
- 2.5.7. A requirement for workers to verify that an energy source has been isolated;
- 2.5.8. Confirmation that a machine's stored energy should be dissipated, whenever possible;
- 2.5.9. Employees must verify that hazardous energy cannot re-accumulate;
- 2.5.10. Processes to verify that workers have taken all necessary steps to prevent injury from the release of the stored energy.

2.6. Your written LOTO program must answer at least the following questions:

- 2.6.1. What must employees know and do to control hazardous energy?
- 2.6.2. What qualifications are employees required hold to perform LOTO on specific systems?
- 2.6.3. Who is authorized to approve LOTO?
- 2.6.4. How are shift hand overs handled?
- 2.6.5. How are emergency LOTO removals or things like lost keys managed?
- 2.6.6. What to do if energy is identified during the zero-energy verification check?
- 2.6.7. What are the circumstances when LOTO procedures apply?
- 2.6.8. What is the scope, purpose, authorization, rules, and techniques that will be used to control hazardous energy?
- 2.6.9. How will compliance with the LOTO Program procedures be enforced?

2.7. You must train all workers working with energy containing systems on the energy-control program, including the safe application, use, and removal of energy control devices. You must be able to provide which employees have received training through completion of accurate training records and ensure these records are kept up to date.

2.8. You must evaluate the LOTO program on at least an annual basis to ensure procedures are being followed and that they are still effective in preventing workers from being exposed to hazardous energy.

2.9. You must retain all relevant information associated with the implementation of LOTO activities including: dates, descriptions of work, list of energy isolating devices, hazardous energy control procedures and workers involved. This information should be retained and in a form which allows for subsequent review and/or audit.

2.10. Any LOTO activities must be carried out and authorized by individuals within the GC's or subcontractor organizations who have the necessary skills, qualifications and experience to do so.

2.11. The GC is responsible for nominating an individual who is in charge of its LOTO program and procedure, must advise Amazon who this individual is at the commencement of the Project and must provide Amazon with their relevant certifications, qualifications upon request.